BRHAT BANGALORE MAHANAGARA PALIKE
INSPECTION REPORT

Sl No	Decription	Details	Remarks
1	Name of Work	Providing PVC Pipe Line in Ward No. 05 Byatarayanapura Sub Division	
2	Estimate Cost	25.00 Lakhs	
3	Administrative Approved No and Date	1147/14-15, Date	
4	Technical sanction No. and Date	11/14-15, 29.10.2014	
5	Job Code No. and P Code No.	005-15-000015	
6	Tender Direct Entrested to KRIDL	Nil	
7	if Tender, Tender Notification No. Date and Publication in daily news Paper	EE/BTP/BBMP E.E TMT 07/2014-15 Dt 31.10.14	
8	Tender Approved Details	ಕಾರ್ಯ ಕೈಪಿಡಿಯಂತೆ, Yelahanka Zone, B.B.M.P.	
9	Work Order No and Date	281/14-15, Date. 03.02.2015	
10	Stipulation time of Completion	60 Days	
11	Actiual Date of Commencement	04.02.2015	
12	Actiual Date of Completion	19.02.2015	
13	Delay if any	Nil	

	Reason for Delay	Nil	
15	Payment made till date.	Nil	
16	Status of Work	Completed	
17	Photograph verfied	Enclosed	
18	Date of Inspection	11.02.2016	
19	MB No. and Page No.	Mb No.2510 Page No. 250901-905	
20	BR No. and Date	486/28-02-2015	
21	Test Result		
22	Section officer	Sri P A Chandrakanthraju A.E	
23	Sub Division Office	Sri P A Chandrakantharaju A.E I/C AEE Byatarayanaprua Sub Division	
24	Observation		
a	Work Quality	Satisfactory	
b	Comments	Work completed as per MB	

Y C Kale gowda
Executive Engineer (Retd)

Executive Engineer
Byatarayanapura Division
Yeshwanthpura Zone, B.B.M.P.
Bangalore - 560 092

Name of Work :- Providing P.V.C. Line in ward No-5
Byatarayanapura Sub-division

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Name of work : Providing P.V.C. Pipeline in ward No-5
Byatarayapura Sub-division

ಸಹಾಯಕ ಅಭಿಯಂ...
ಬಿಬಿಎಂಪಿ, ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

5.7

Name of work :- Providing P.V.C. Pipe line in ward no-5 Byatarayanna Sub-division

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ